




CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOURTH QUARTER, CY 2020


Province, City or Municipality: **LA UNION, SANTOL**

Agency/ Address	Project/Program/Activity Name	Location	Total	Date Started	Target Completion Date	Project Status		Remarks	
						% of Completion	Total Cost Incurred to Date		
MUNICIPALITY OF SANTOL									
	1	Rehabilitation of Poblacion Diversion Dam	Poblacion	6,196,971.18	05/27/2018	2/11/2018	90.00%	5,577,274.08	Completed but retention fee is not yet released
	2	Construction of Mangaan Diversion Dam	Mangaan	4,302,218.82	05/27/2018	09/13/2018	90.00%	3,871,996.94	Completed but retention fee is not yet released
	3	Improvement of Cabaroan Diversion Dam	Poblacion	1,523,706.20	05/27/2018	7/11/2018	90.00%	1,371,335.58	Completed but retention fee is not yet released
	4	Rehabilitation of Guilong SWIP	Corro-oy	5,984,007.85	07/10/2018	10/11/2018	90.00%	5,385,607.08	Completed but retention fee is not yet released
	5	Rehabilitation of Alukon Diversion Dam	Mangaan	5,045,605.80	05/27/2018	04/12/2019	90.00%	4,541,045.24	Completed but retention fee is not yet released
	6	Opening and Construction of Timmuang-Bimmulalakaw Falls Farm to Market Road	Ramot	4,988,224.20	07/25/2019	09/24/2019	82.75%	4,127,583.83	Suspended
	7	Construction of Level II, Water Supply, Brgy Tubaday, Santol, La Union	Tubaday	2,982,819.39	01/09/2020	05/23/2020	100.00%	2,982,819.39	Completed

8	Construction of Level II Water Supply at Brgy. Ramot, Santol, La Union	Ramot	4,969,604.93	01/09/2020	08/16/2020	100.00%	4,969,604.93	Completed
9	Rehabilitation of Sitio Daya Diversion Dam, Mangaan, Santol, La Union	Mangaan	4,268,000.00	06/19/2020	1/12/2020	79.46%	3,391,258.15	On-going
10	Upgrading of Ramot - Sasaba Local Access Road	Sasaba	11,412,039.90	10/16/2020	6/14/2021	32.93%	3,758,149.18	On-going
11	Improvement of Poblacion - Puguil Municipal Road	Puguil	999,167.63	10/30/2020	12/10/2020	100.00%	999,167.63	Completed
12	Rehabilitation of Malanas Water System	Lettac Sur	993,545.51	11/20/2020	1/23/2021	44.00%	437,159.37	On-going
13	Construction of Solar - Powered Multi - Purpose Building	Poblacion	1,988,160.00	11/20/2020	12/18/2020	100.00%	1,988,160.00	Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


LORETA W. MILLARES
Local Budget Officer


PEARL ANGELLI T. OSIAS, CPA
Local Accountant


ENGR. MAGNO A. WILAN
Local Chief Executive