

20% COMPONENT OF THE IRA UTILIZATION FOR THESECOND QUARTER, CY 2021



Province, City or Municipality: Santol, La Union

Total Cost	Date Started	Target Completion	Project Status		No. of	
			% of Comple-	Total Cost Incurred	1	Remarks
		Date	tion	to Date	any	
200,000.00		12/31/2021	0.00%			200,000.00
1,200,000.00		3/30/2021	99.91%	1,198,888.00		1,112.00
900,000.00		3/30/2021	99.88%	898,888.00		1,112.00
500,000.00		6/30/2021	99.97%	499,834.10		165.90
2,000,000.00		6/30/2021	0.00%			2,000,000.00
858,500.00		3/30/2021	100.00%	858,500.00		-
1,500,000.00		12/31/2021	0.00%			1,500,000.00
700,000.00		3/30/2021	0.00%			700,000.00
1,760,236.88		12/31/2021	0.00%			1,760,236.88
3,000,000.00		6/30/2021	32.68%	980,542.50		2,019,457.50
1,000,000.00		6/30/2021	0.00%			1,000,000.00
178,695.00		9/30/2021	0.00%			178,695.00
	200,000.00 1,200,000.00 900,000.00 500,000.00 2,000,000.00 1,500,000.00 1,760,236.88 3,000,000.00 1,000,000.00	200,000.00 1,200,000.00 900,000.00 500,000.00 2,000,000.00 1,500,000.00 1,760,236.88 3,000,000.00 1,000,000.00	Total Cost Date Started Completion Date 200,000.00	Total Cost Date Started Completion Date % of Completion tion 200,000.00 12/31/2021 0.00% 1,200,000.00 3/30/2021 99.91% 900,000.00 3/30/2021 99.88% 500,000.00 6/30/2021 99.97% 2,000,000.00 6/30/2021 0.00% 1,500,000.00 12/31/2021 0.00% 700,000.00 3/30/2021 0.00% 1,760,236.88 12/31/2021 0.00% 3,000,000.00 6/30/2021 32.68% 1,000,000.00 6/30/2021 0.00%	Total Cost Date Started Completion Date % of Completion Total Cost Incurred to Date 200,000.00 12/31/2021 0.00% 1,198,888.00 1,200,000.00 3/30/2021 99.91% 1,198,888.00 900,000.00 3/30/2021 99.88% 898,888.00 500,000.00 6/30/2021 99.97% 499,834.10 2,000,000.00 6/30/2021 0.00% 858,500.00 1,500,000.00 12/31/2021 0.00% 858,500.00 700,000.00 3/30/2021 0.00% 0.00% 1,760,236.88 12/31/2021 0.00% 980,542.50 3,000,000.00 6/30/2021 32.68% 980,542.50 1,000,000.00 6/30/2021 0.00% 980,542.50	Total Cost Date Started Completion Date % of Completion tion Total Cost Incurred to Date Extensions, if any 200,000.00 12/31/2021 0.00% 1,198,888.00 90,000.00 90,000.00 3/30/2021 99.91% 1,198,888.00 90,000.00 90,000.00 90,000.00 99.97% 499,834.10 99.97% 499,834.10 99.97% 499,834.10 90,000.00 1,200,000.00 12/31/2021 0.00% 858,500.00 12/31/2021 0.00% 858,500.00 12/31/2021 0.00% 12/31/2021 <td< td=""></td<>

C. ENVIRONMENTAL MANAGEMENT					
1. AGRICULTURE ECOSYSTEM					
a. Agro-Forestry Program	300,000.00	12/31/2021	99.70%	299,088.00	912.00
2. URBAN ECOSYSTEM					
a. Construction of Sanitary Landfill Category 1	1,339,763.12	12/31/2021	0.00%		1,339,763.12
3. FOREST ECOSYSTEM					
a. Protection & Defending Amburayan River Basin and Watershed	200,000.00	6/30/2021	0.00%		200,000.00
D. OTHERS					
a. Payment of LBP Loan	941,500.00	12/31/2021	0.00%		941,500.00
TOTAL APPROPRIATIONS	16,578,695.00		28.57%	4,735,740.60	11,842,954.40

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.