



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

SECOND QUARTER, CY 2020

Province, City or Municipality: **LA UNION, SANTOL**

Agency/ Address		Project/Program/Activity Name	Location	Total	Date Started	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
MUNICIPALITY OF SANTOL									
	1	Construction of Farmer's Training Center, Phase I	Poblacion	14,919,961.14	01/12/2018	08/11/2018	100.00%	14,919,961.18	Completed
	2	Improvement of Mangan Farm to Market Road	Mangan	5,831,278.80	05/26/2018	11/06/2018	85.88%	5,007,660.82	Suspended due to minimal problems with landowners
	3	Construction of Sapdaan Farmer's Multi-Purpose Building	Sapdaan	1,987,241.58	12/14/2018	05/20/2019	100.00%	1,987,241.57	Completed
	4	Construction of Pisanadan Farmer's Multi Purpose Building	Tubaday	2,964,106.00	01/13/2018	05/13/2018	87.01%	2,578,942.45	Suspended due to problem on transportataion of materials
	5	Improvement of Farmer's Multi-Purpose Hall at Cadanglaan , Lettac Norte, Santol, La Union	Lettac Norte	816,054.75	05/26/2018	07/16/2018	100.00%	816,054.76	Completed
	6	Rehabilitation of Poblacion Diversion Dam	Poblacion	6,196,971.18	05/27/2018	11/02/2018	90.00%	5,577,274.08	Completed but retention fee is not yet released
	7	Construction of Mangan Diversion Dam	Mangan	4,302,218.82	05/27/2018	09/13/2018	90.00%	3,871,996.94	Completed but retention fee is not yet released


	8	Improvement of Cabaroan Diversion Dam	Poblacion	1,523,706.20	05/27/2018	11/07/2018	90.00%	1,371,335.58	Completed but retention fee is not yet released
	9	Rehabilitation of Guilong SWIP	Corro-oy	5,984,007.85	07/10/2018	11/10/2018	81.13%	4,854,617.30	Suspended due to water level of dam
	10	Rehabilitation of Alukon Diversion Dam	Mangaan	5,045,605.80	05/27/2018	04/12/2019	90.00%	4,541,045.24	Completed but retention fee is not yet released
	11	Construction of Sanitary Landfill	Paagan	2,264,780.45	09/13/2019	12/04/2019	100.00%	2,264,780.45	Completed
	12	Opening and Construction of mmuang-Bimmulalakaw Falls Farm to Market Road	Ramot	4,988,224.20	07/25/2019	24/09/2019	82.75%	4,127,583.83	On-going
	13	Solar Powered Streetlights, Santol, La Union (Pob, LS, LN, Mangaan)	Poblacion, Lettac Sur, Lettac Norte, Mangaan	2,049,600.00	09/13/2019	12/13/2019	100.00%	2,049,600.00	Completed
	14	Improvement of Corro-oy Farm to Market Road	Corro-oy	7,983,612.30	11/02/2019	04/29/2020	100.00%	7,983,612.29	Completed
	15	Construction/Opening of Sapdaan Farm to Market Road	Sapdaan	9,700,610.78	12/11/2019	05/16/2020	86.72%	8,412,349.59	On-going
	16	Improvement of Sasaba Farm to Market Roads (Bewak-Bay-o Section)	Sasaba	3,350,179.07	11/02/2019	01/17/2020	100.00%	3,350,179.07	Completed
	17	Improvement of Bacayawan Farm to Market Road	Sasaba	3,973,641.57	11/02/2019	01/30/2020	100.00%	3,973,641.57	Completed
	18	Improvement of Lettac Sur Farm to Market Roads (Malanas & Nagoy-oy Section)	Lettac Sur	4,448,374.96	12/11/2019	03/20/2020	100.00%	4,448,374.83	Completed
	19	Improvement of Poblacion FMRs (Central East & Padayao Sections)	Poblacion	4,473,577.50	11/02/2019	02/02/2020	100.00%	4,473,577.52	Completed

	20	Improvement of Lettac Norte Farm to Market Roads (Cadanglaan & Payao Section)	Lettac Norte	4,928,529.42	12/11/2019	05/09/2020	100.00%	4,928,529.43	Completed
	21	Const. of Paagan Farm to Market Roads (Paagan Proper & Irrigation Section)	Paagan	6,981,728.20	11/02/2019	02/22/2020	100.00%	6,981,728.26	Completed
	22	Construction of Ramot Farmers Multi-Purpose Building-Slope Protection Structure	Ramot	2,977,427.32	11/02/2019	01/21/2020	100.00%	2,977,427.32	Completed
	23	Improvement of Santol Farmers Multi-Purpose Building	Poblacion	4,993,695.90	11/02/2019	05/04/2020	77.31%	3,860,435.97	On-going
	24	Construction of Farmer's Training Center, Phase III	Poblacion	2,987,819.64	11/02/2019	01/31/2020	85.01%	2,539,917.63	On-going
	25	Construction of Level II, Water Supply, Brgy Tubaday, Santol, La Union	Tubaday	2,982,819.39	01/09/2020	05/23/2020	70.66%	2,107,661.11	On-going
	26	Construction of Level II, Water Supply, Brgy Paagan, Santol, La Union	Paagan	2,986,934.02	01/09/2020	05/03/2020	67.52%	2,016,866.43	On-going
	27	Improvement of Capalispisan Local Access Road Local Access Road Upgrading, Santol, La Union	Paagan	3,982,819.39	01/31/2020	04/22/2020	80.23%	3,195,263.67	On-going
	28	Improvement of Lettac-Lettac Norte Local Access Road-Local Access Road Upgrading, Santol, La Union	Lettac Norte	3,498,169.25	01/31/2020	04/05/2020	83.02%	2,904,031.02	On-going
	29	Purchase and delivery of 8-units Motor Vehicle	Santol	879,992.00	01/31/2020	04/30/2020	100.00%	879,992.00	Completed
	30	Construction of Level II Water Supply at Brgy. Ramot, Santol, La Union	Ramot	4,969,604.93	01/09/2020	08/16/2020	61.22%	3,042,446.62	On-going

	31	Development of Land for Construction of Bay-o Multi Purpose Building, Santol, La Union	Sasaba	1,492,125.01	01/06/2020	04/17/2020	100.00%	1,492,125.01	Completed
	32	Construction of Mangaan Diversion Dam Phase II, Santol, La Union	Mangaan	994,687.32	03/02/2020	05/10/2020	100.00%	994,687.32	Completed
	33	Construction of Poblacion Water System Level III, Phase II, Santol, La Union	Poblacion	1,292,687.82	03/15/2018	06/12/2018	80.56%	1,041,398.88	On-going
	34	Construction of Poblacion Water System Level III, Phase III, Santol, La Union	Poblacion	1,560,726.57	03/28/2019	06/29/2019	24.78%	386,818.18	On-going
	35	Improvement of Tayyan Farm to Market Road, Santol, La Union	Puguil	3,452,506.88	12/11/2019	02/24/2020	100.00%	3,452,506.88	Completed
	36	Widening of Batang-Amburayan Farm to Market Road, Santol, La Union	Tubaday	399,210.00	01/13/2020	02/01/2020	100.00%	399,210.00	Completed
	37	Rehabilitation & Improvement of Local Access Road: Puguil-Tubaday (Casidayan - Niog Deccan), Santol, La Union	Puguil	473,313.75	12/15/2019	01/02/2020	100.00%	473,313.75	Completed
	38	Improvement of Tubaday Farm to Market Roads (Batang & Pisanadan Section), Santol, La Union	Tubaday	2,949,605.63	12/11/2019	02/17/2020	100.00%	2,949,605.63	Completed
	39	Improvement of Mangaan Farm to Market Road (Proper & Upper Guiset Section)	Mangaan	2,960,318.81	12/11/2019	02/17/2020	35.61%	1,054,059.15	On-going
	40	Construction of Mangaan Farmers Multi-Purpose Building, Phase II	Mangaan	1,978,664.39	01/06/2020	05/22/2020	100.00%	1,978,664.39	Completed

41	Construction of Sasaba Farmers Multi-Purpose Building Phase III, Santol, La Union	Sasaba	974,804.70	01/06/2020	03/18/2020	100.00%	974,804.70	Completed
42	Improvement of Puguil Farmer's Multi-Purpose Building, Santol, La Union	Puguil	982,508.14	01/06/2020	03/10/2020	100.00%	982,508.14	Completed
43	Purchase of Bottler Crusher and Plastic Granulator 2 in 1	Santol	398,000.00	06/10/2020	06/30/2020	100.00%	398,000.00	Completed
44	Purchase of Plastic Densifier	Santol	398,000.00	06/10/2020	06/30/2020	100.00%	398,000.00	Completed
45	Construction of Poblacion Diversion Dam, Phase-II, Santol, La Union	Poblacion	729,516.26	05/06/2020	05/28/2020	100.00%	729,516.26	Completed
46	Improvement of Poblacion Farmers' Multi-Purpose Building, Santol, La Union	Poblacion	468,825.01	04/07/2020	05/25/2020	100.00%	468,825.01	Completed
47	Construction of Farmers Training Center, Phase -IV, Santol, La Union	Poblacion	398,225.63	05/06/2020	05/17/2020	90.00%	358,403.07	Completed but retention is released by July
48	Improvement of Santol Farmers Multi-purpose Building, Santol, La Union	Poblacion	298,186.89	05/06/2020	05/31/2020	90.00%	268,368.20	Completed but retention is released by July
49	Rehabilitation of Corro-oy-Lettac Norte Road (Lopez Residence Section), Santol, La Union	Corro-oy , Lettac Norte	486,123.76	05/06/2020	05/21/2020	100.00%	486,123.76	Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information


LORETA W. MILLARES
 Local Budget Officer


PEARL ANGELLI T. USIAS, CPA
 Municipal Accountant


ENGR. MAGNO A. WILAN
 Local Chief Executive

