



## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, P THIRD QUARTER, CY 2021


Province, City or Municipality: **LA UNION, SANTOL**

Agency /Addresses		Project/Program/Activity Name	Location	Total	Date Started	Target Completion Date
<b>MUNICIPALITY OF SANTOL</b>						
	1	Rehabilitation of Poblacion Diversion Dam	Poblacion	6,196,971.18	05/27/2018	2/11/2018
	2	Construction of Mangaan Diversion Dam	Mangaan	4,302,218.82	05/27/2018	09/13/2018
	3	Improvement of Cabaroan Diversion Dam	Poblacion	1,523,706.20	05/27/2018	7/11/2018
	4	Rehabilitation of Guilong SWIP	Corro-oy	5,984,007.85	07/10/2018	10/11/2018
	5	Rehabilitation of Alukon Diversion Dam	Mangaan	5,045,605.80	05/27/2018	04/12/2019
	6	Rehabilitation of Sitio Daya Diversion Dam, Mangaan, Santol, La Union	Mangaan	4,268,000.00	06/19/2020	1/12/2020
	7	Upgrading of Ramot - Sasaba Local Access Road	Sasaba	11,412,039.90	10/16/2020	7/5/2021
	8	Improvement of Mangaan Farm to Market Road (I.P. Cemetery Section)	Mangaan	979,535.18	3/19/2021	4/19/2021
	9	Improvement of Sasaba - Sapdaan Farm to Market Road (Bay-o Section)	Sasaba	6,277,570.67	3/31/2021	7/19/2021
	10	Improvement of Cadanglaan-Ragup Farm to Market Road	Lettac Norte	2,970,715.13	3/31/2021	5/20/2021

11	Repair/Improvement of Multi-Purpose Building/Hall at Santol, La Union	Poblacion	5,977,180.08	4/9/2021	8/16/2021
12	Improvement of Ramot Farm to Market Road (Bimmulalakaw Section)	Ramot	4,956,476.69	4/9/2021	7/1/2021
13	Construction of Puguil Farmers' Multi-Purpose Center	Puguil	2,985,008.26	4/9/2021	6/1/2021
14	Construction of Lower Guiset Hanging Bridge	Mangaan	968,565.95	6/19/2021	6/19/2021
15	Improvement of Corro-oy Farmers' Trading Center	Corro-oy	984,812.05	5/25/2021	7/10/2021
16	Construction of Bawian Bridge, Phase-II	Tubaday	2,982,878.76	6/4/2021	7/18/2021
17	Construction of Tubaday Farmers' Multi-Purpose Hall	Tubaday	2,990,615.99	6/4/2021	11/27/2021
18	Improvement of Lettac Sur - Lettac Norte, Macalacal & Payao Section	Lettac Sur & Lettac Norte	1,975,884.24	6/4/2021	8/5/2021
19	Improvement of Corro-oy Proper Farm to Market Road, Corro-oy	Corro-oy	979,636.89	7/10/2021	8/3/2021
20	Construction/Opening of Sapdaan Farm to Market Road, Phase-16	Sapdaan	9,914,011.60	7/29/2021	11/27/2021
21	Improvement of Bilogan Farm to Market Road (Turalba Section), Paagan	Paagan	3,951,569.35	7/28/2021	9/28/2021
22	Construction of Slope Protection, Corro-oy, MPB Section	Corro-oy	1,927,623.56	7/27/2021	10/1/2021
23	Construction & Establishment of Rehabilitation & After Care Center	Poblacion	5,489,474.64	7/29/2021	2/2/2022
24	Construction of Santol Memorial Park/Public Cemetery	Poblacion	31,700,440.02	8/6/2021	8/6/2021
25	Improvement of Sasaba Farm to Market Road (Putrido, Kil-ingan, Bacayawan, Tico, Tebak, Gambang & Bewak Section)	Poblacion	692,092.20	8/24/2021	9/23/2021

	26	Improvement of Pidpid Farm to Market Road, Mangaan	Mangaan	985,545.78	8/24/2021	9/24/2021
	27	Improvement of Payao Farm to Market Road, Payao (Bridge Section), Lettac Norte	Lettac Norte	2,977,717.33	9/4/2021	11/24/2021
	28	Improvement/Rehab. of Municipal Road: Corro-oy - Paagan - Puguil Road, Corro-oy - Lettac Norte - Lettac Sur Road, Poblacion - Puguil Road, Mangaan - Ramot - Puguil Road, Palayen - Pisanadan Road, Puguil - Tubaday - Amburayan Road & Ramot - Sasaba - Sapdaan Road	Santol, La Union	1,983,534.88	9/4/2021	11/21/2021

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the document.

  
**LORETA W. MILLARES**  
 Local Budget Officer

  
**PEARL ANGELLI T. OSIAS, CPA**  
 Local Accountant



## ROGRAMS or ACTIVITIES

Project Status		Remarks
% of Completion	Total Cost Incurred to Date	
90.00%	5,577,274.08	Completed but retention fee is not yet released
90.00%	3,871,996.94	Completed but retention fee is not yet released
90.00%	1,371,335.58	Completed but retention fee is not yet released
90.00%	5,385,607.08	Completed but retention fee is not yet released
90.00%	4,541,045.24	Completed but retention fee is not yet released
90.00%	3,831,855.71	Completed but retention fee is not yet released
100.00%	11,412,039.90	Completed
100.00%	979,535.18	Completed but retention fee is not yet released
100.00%	6,277,500.67	Completed
100.00%	2,970,715.13	Completed

100.00%	5,977,180.08	Completed
100.00%	4,956,476.69	Completed
100.00%	2,985,008.26	Completed
100.00%	968,565.95	Completed
100.00%	984,812.05	Completed
100.00%	2,982,878.76	Completed
100.00%	2,990,515.99	Completed (08/16/2021)
100.00%	1,975,884.24	Completed (07/05/2021)
90.00%	881,673.21	Completed but retention fee is not yet released
47.21%	4,212,411.86	On-Going
53.43%	1,897,032.93	On-Going
100.00%	1,927,623.56	Completed (08/16/2021)
42.57%	2,103,264.65	On-Going
15.00%	4,279,559.40	On-Going
100.00%	692,092.00	Completed (09/02/2021)

100.00%	985,545.78	Completed (09/02/2021)
0.00%	-	On-Going (No Billing yet)
0.00%	-	On-Going (No Billing yet)

less of the data or information contained in this

  
**ENGR. MAGNO A. WAILAN**  
 Local Chief Executive