



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**SECOND QUARTER, CY 2021**


Province, City or Municipality: **LA UNION, SANTOL**

Agency/ Address	Project/Program/Activity Name	Location	Total	Date Started	Target Completion Date	Project Status		Remarks	
						% of Completion	Total Cost Incurred to Date		
<b>MUNICIPALITY OF SANTOL</b>									
	1	Rehabilitation of Poblacion Diversion Dam	Poblacion	6,196,971.18	05/27/2018	2/11/2018	90.00%	5,577,274.08	Completed but retention fee is not yet released
	2	Construction of Mangaan Diversion Dam	Mangaan	4,302,218.82	05/27/2018	09/13/2018	90.00%	3,871,996.94	Completed but retention fee is not yet released
	3	Improvement of Cabaroan Diversion Dam	Poblacion	1,523,706.20	05/27/2018	7/11/2018	90.00%	1,371,335.58	Completed but retention fee is not yet released
	4	Rehabilitation of Guilong SWIP	Corro-oy	5,984,007.85	07/10/2018	10/11/2018	90.00%	5,385,607.08	Completed but retention fee is not yet released
	5	Rehabilitation of Alukon Diversion Dam	Mangaan	5,045,605.80	05/27/2018	04/12/2019	90.00%	4,541,045.24	Completed but retention fee is not yet released
	6	Rehabilitation of Sitio Daya Diversion Dam, Mangaan, Santol, La Union	Mangaan	4,268,000.00	06/19/2020	1/12/2020	90.00%	3,831,855.71	Completed but retention fee is not yet released
	7	Upgrading of Ramot - Sasaba Local Access Road	Sasaba	11,412,039.90	10/16/2020	7/5/2021	85.01%	8,962,386.95	On-going
	8	Rehabilitation of Malanas Water System	Lettac Sur	993,545.51	11/20/2020	1/23/2021	100.00%	993,545.51	Completed

	9	Rehabilitation of Municipal Earth Roads	Santol, La Union	980,542.50	1/5/2021	3/27/2021	100.00%	980,542.50	Completed
	10	Improvement of Nagoy-oy Farm to Market Road	Lettac Sur	987,095.80	3/19/2021	4/5/2021	100.00%	987,095.80	Completed
	11	Improvement of Corro-oy Norte Farm to Market Road	Corro-oy	990,341.63	3/19/2021	5/13/2021	100.00%	990,341.63	Completed
	12	Construction of Slope Protection along Sitio Cabaraosan	Poblacion	978,600.01	3/19/2021	4/20/2021	100.00%	978,600.01	Completed
	13	Improvement of Mangaan Farm to Market Road (I.P. Cemetery Section)	Mangaan	979,535.18	3/19/2021	4/19/2021	90.00%	881,581.66	Completed but retention fee is not yet released
	14	Improvement of Central East Farm to Market Road, Phase - I	Poblacion	973,861.88	3/26/2021	4/14/2021	100.00%	973,861.88	Completed
	15	Improvement of Padayao Farm to Market Road, SLIC Section	Poblacion	978,770.63	3/26/2021	4/27/2021	100.00%	978,770.63	Completed
	16	Improvement of Sasaba - Sapdaan Farm to Market Road (Bay-o Section)	Sasaba	6,277,570.67	3/31/2021	7/19/2021	80.98%	4,575,288.85	On-going
	17	Improvement of Tarongan Farm to Market Road	Puguil	1,964,828.21	3/31/2021	5/3/2021	100.00%	1,964,828.21	Completed
	18	Improvement of Tayyan Farm to Market Road, Phase - II	Puguil	1,980,899.30	3/31/2021	5/1/2021	100.00%	1,980,899.30	Completed
	19	Improvement of Cadanglaan - Ragup Farm to Market Road	Lettac Norte	2,970,715.13	3/31/2021	5/20/2021	90.00%	2,673,643.62	Completed but retention fee is not yet released

20	Repair/Improvement of Multi-Purpose Building/Hall at Santol, La Union	Poblacion	5,977,180.08	4/9/2021	8/16/2021	75.53%	4,063,052.48	On-going
21	Improvement of Ramot Farm to Market Road (Bimmulalakaw Section)	Ramot	4,956,476.69	4/9/2021	7/1/2021	90.00%	4,460,829.03	Completed but retention fee is not yet released
22	Construction of Puguil Farmers' Multi-Purpose Center	Puguil	2,985,008.26	4/9/2021	6/1/2021	90.00%	2,686,507.44	Completed but retention fee is not yet released
23	Improvement of Corro-oy - Lettac Norte Farm to Market Road	Corro-oy	1,962,144.19	4/9/2021	6/10/2021	100.00%	1,962,144.19	Completed
24	Rehabilitation of Santol Lying-In Clinic	Poblacion	500,000.00	4/9/2021	5/6/2021	100.00%	499,834.10	Completed
25	Construction of Lower Guiset Hanging Bridge	Mangaan	968,565.95	6/19/2021	6/19/2021	90.00%	871,709.35	Completed but retention fee is not yet released
26	Improvement of Corro-oy Farmers' Trading Center	Corro-oy	984,812.05	5/25/2021	7/10/2021	90.00%	886,330.85	Completed but retention fee is not yet released
27	Construction of Bawian Bridge, Phase-II	Tubaday	2,982,878.76	6/4/2021	7/18/2021	70.71%	1,898,281.61	On-going
28	Construction of Tubaday Farmers' Multi-Purpose Hall	Tubaday	2,990,615.99	6/4/2021	11/27/2021		No collection yet	On-going
29	Improvement of Lettac Sur - Lettac Norte, Macalacal & Payao Section	Lettac Sur & Lettac Norte	1,975,884.24	6/4/2021	8/5/2021		No collection yet	On-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**LORETA W. MILLARES**  
Local Budget Officer

  
**PEARL ANGELLI T. OSIAS, CPA**  
Local Accountant

  
**ENGR. MAGNO A. WAILAN**  
Local Chief Executive